

REPUBLIC OF MAURITIUS
DEPARTMENT OF CIVIL AVIATION
Aeronautical Information Service
Sir Seewoosagur Ramgoolam International Airport
Plaine Magnien

TEL : (230) 603 2000
FAX : (230) 637 3164
AFS : FIMPYNYX
E-mail: civil-aviation@govmu.org

AIP Supplement
S002/ 20
13 November 2020

**Signage Installation and markings works for Standby Runway at
Sir Seewoosagur Ramgoolam International airport**

1. Introduction

This AIP Supplement is a follow up of the AIC 02/20 issued regarding the construction of a Standby Runway at Sir Seewoosagur Ramgoolam International airport. The works will comprise of obliterating existing taxiway Yankee markings and replacing with runway markings as well as implementation of new signs and modification of existing signs.

2. Details of facilities affected

Markings

During the works some of the markings may remain incomplete. They will be notified through NOTAM and, if required, a Follow Me vehicle will be provided to guide the aircraft.

Signs

Since the Taxiway Signages are powered from the same source, all signages will be down during the electrical connection works. Connections works will be carried out outside aircraft movement. If a sign has not been fixed, it will be notified through a NOTAM.

From 21 to 25 February 2021 during the installation and replacement of signages and electrical connections, if works are not completed on time, Airfield Section will provide "FOLLOW ME" vehicle to guide aircraft.

3 Works Schedule

Markings works

Item	Tasks	Tentative Dates
1	Provision of new yellow centre line and covering of existing yellow centre line with black paint along Taxiway Yankee (To be completed in one-night shift)	16 November 2020
2	Provision of new edge white lines along Taxiway Yankee (day and night shifts)	17 to 25 November 2020
3	Provision of other new white markings such as Aiming Points, etc. within Taxiway Yankee (night shifts)	26 to 30 November 2020
4	Removal of black paint (water jetting) on TWY Yankee (night shifts)	26 November 2020 - 17 December 2020
5	Provision of new white dotted centre lines along Taxiway Yankee (night shifts)	15 to 19 December 2020
6	Provision of white markings for Threshold within Taxiway Yankee (night shifts)	01 to 06 February 2021
7	Provision for Lettering Markings on Taxiway Yankee (night shifts)	08 to 20 February 2021
8	Provision for Lettering Markings on existing Runway (night shift)	24 to 25 February 2021

Trenches/Bases/Cable Laying/Sign

Item	Tasks	Tentative Dates
1	Trench works, backfilling, construction of manholes, constructions of bases and laying of cables	16 November 2020 – 20 February 2021
2	Installation and Replacement of Signages and front plates including electrical connections. Removal of cover for Partly covered signages.	21 February 2021 – 25 February 2021

4. Date of Commencement and Completion of Work

The work is scheduled to start on 16 November 2020 and end on 25 February 2021. Works will be carried out both during the day and at night but will not affect aircraft movement.

The duration of the works will be **3.5 months**. There is no restriction to aircraft operations.

5. Effective date

This AIP Supplement will become effective on 16 November 2020 at 0400 UTC

6. Cancellation

This AIP Supplement will remain in force until completion of works.

K. SAKURDEEP

For Director of Civil Aviation